Hillsborough County	County Road: 672	Plans Dated: 06/12/2026
CIP Number: 69647.000	Project Name: US 41 to Covington Garden Drive	
Utility Agency/Owner (UAO):	Zayo Group LLC	

NON-CONSTRUCTION ITEMS	ESTIMATED *CALENDAR DAYS	CONSTRUCTION ITEMS	ESTIMATED *CALENDAR DAYS
Total Preliminary	0	Prior to County Project Construction	99
Total Material Procurement	30	During County Project Construction	41
Total Right-of-Way Acquisition	0	As-Built Information	0
Total Permitting	14		

* Calendar Days = UAO Work Days x 7/5 and takes into consideration simultaneous activities listed on Part "C" of this Schedule

This document has been developed as the method for a Utility Agency/Owner (UAO) to transmit to Hillsborough County, the roadway contractor, and other right-of-way users, the location, relocation, adjustment, installation, and/or protection of facilities, on this Hillsborough County project. The following data is based on the plans dated as listed in the Title Block. Any deviation by Hillsborough County or its Contractor from plans, as provided may render this work schedule null and void.

Upon notification by, Hillsborough County of such change, this utility may require additional days for assessment and negotiation of a new work schedule. This UAO is not responsible for events beyond the control of the UAO that could not reasonably be anticipated by the UAO and which could not be avoided by the UAO with the exercise of due diligence at the time of the occurrence. The UAO agrees to notify Hillsborough County in writing prior to starting, stopping, resuming, or completing work. The UAO is to provide As-Built information.

The UAO shall obtain a utility permit and comply with the requirements of the Hillsborough County UAM.

During the project, the UAO shall locate their facilities within 48 hours of notice to their Representative: John Burlett
Telephone Number: 727.967.4335 -

UAO Project Representative: John Burlett Telephone Number: 727.967.4335
UAO Field Representative: John Burlett Telephone Number: 727.967.4335

This document is a printout of a Hillsborough County form maintained in an electronic format and all revisions thereto by the UAO in the form of additions, deletions or substitutions are reflected only in an Appendix entitled "Changes to Form Document" and no change is made in the text of the document itself. Hand notations on affected portions of this document may refer to changes reflected in the above-named Appendix but are for reference purposes only and do not change the terms of the document. By signing this document, the UAO hereby represents that no change has been made to the text of this document except through the terms of the Appendix entitled "Changes to Form Document".

You MUST signify by selecting or checking which of the following applies:

☒ No changes to forms document.

☐ Appendix "Changes to Forms Document" is attached. ___Number of Attachment Pages.

Authorized Utility Agent:	**Engineer of Record (EOR):	Acceptance by Hillsborough County:
(Signature)	Tamishe J Rodriguez 2026.07.14 09:38:04 -04'00' (Signature)	Digitally signed by Manuel E. Santos Date: 2026.07.14 09:54:06-04'00' (Signature)
John Burlett (Printed Name)	Tamishe J. Rodriguez, P.E. (Printed Name)	MANUEL SANTOS, E.I (Printed Name)
Sr. Network Construction Manager (Title)	Engineer of Record (Title)	County Project Manager (Title)
07/13/2026 (Date)	7/14/2026 (Date)	(Date)

Final Approval by Hillsborough County: Lisa Strout Digitally signed by Lisa Strout DN: C=US, E=Stroutl@hcfl.gov, CN=Lisa Strout Date: 2026.07.14 09:48:22-04'00' (Signature) (Date)

LISA STROUT (Printed Name) CAPITAL UTILITY MANAGER (Title)

(**When requested by the County, the EOR will attest to compatibility of plans, specifications and Utility Work Schedule)

Hillsborough County	County Road: 672	Plans Dated: 06/12/2026
CIP Number: 69647.000	Project Name: US 41 to Covington Garden Drive	
Utility Agency/Owner (UAO):	Zayo Group LLC	

Special Conditions and Constraints
1: Zayo Relocation Activities will not commence until receipt of Approved UWS which was created based on HC road plans dated on this UWS form, and Approved Permits.
2: Zayo Inspector will be available for the pre-construction meeting in the field and be the point of contact for Zayo Construction for the Road Contractor for the duration of the project.
3: Zayo Working Days are during normal business hours, Monday – Friday, 7:30 am – 5:00 pm (excluding Holidays). Zayo will arrange any work after hours with an advance notice through Zayo field representative.
4: Zayo requests access throughout the duration of the project to monitor and maintain Zayo facilities for the ability to provide service.
5: Caution is to be used when excavating near or around Zayo facilities.

Hillsborough County	County Road: 672	Plans Dated: 06/12/2026
CIP Number: 69647.000	Project Name: US 41 to Covington Garden Drive	
Utility Agency/Owner (UAO):	Zayo Group LLC	

C.	Disposition of Facilities (List All Existing & Proposed) on Project				
TYPE / SIZE / MATERIAL / OFFSET TO BASELINE FROM STA TO STA	DESCRIPTION OF UTILITY WORK	DEPENDENT ACTIVITIES	M.O.T. PHASE NUMBER	CONSECUTIVE CALENDAR DAYS Prior	During
	Schedule for splicing	Completion of proposed bore	PHI	0	30
ZAYO (3) 1-1/4" HDPE DUCTS E/W 144 CT FOC STA1077+30, 67.3' RT To STA1077+40 63.3' RT	Adjust horizontally to clear proposed drainage structure S-4.	Staking of structure S-4 by Hillsborough County contractor.	PHI	0	1
ZAYO 24"x36"x30" Hand-hole STA1077+58 54.4' RT	Adjust to final grade	Staking of final grade by Hillsborough County contractor.	PHI	0	1
ZAYO (3) 1-1/4" HDPE DUCTS E/W 144 CT FOC STA1077+85, 54.4' RT To STA1077+59 66.8' LT	Zayo contractor to bore 120', Place ZAYO (3) 1-1/4" HDPE DUCTS E/W 144 CT FOC to avoid conflict with proposed drainage. 4' to 7' approximate depth	Receipt of Final HC Plans and any needed approved permits/NTP Zayo Material Procurement. Drainage and ROW to be staked in the field by Hillsborough County contractor.	N/A	10	0
ZAYO 24"x36"x30" Hand-hole STA1077+52 63.2' LT	Place Hand Hole	Receipt of Final HC Plans and any needed approved permits/NTP Zayo Material Procurement. Drainage and ROW to be staked in the field by Hillsborough County contractor.	N/A	5	0
ZAYO (3) 1-1/4" HDPE DUCTS E/W 144 CT FOC STA1077+85, 54.4' RT To STA1078+70 48.6' LT	Remove FOC and place conduits out of service	Completion of all Zayo boring and cutover.	PHI	0	1
ZAYO 24"x36"x30" Hand-hole STA1078+70 48.6' LT	Remove Hand Hole	Completion of all Zayo boring and cutover.	PHI	0	1
ZAYO (3) 1-1/4" HDPE DUCTS E/W 144 CT FOC STA1077+52 63.2' LT To STA1082+05 63.2' LT	Zayo contractor to bore 450', Place ZAYO (3) 1-1/4" HDPE DUCTS E/W 144 CT FOC to avoid conflict with proposed drainage. 4' to 7' approximate depth	Receipt of Final HC Plans and any needed approved permits/NTP Zayo Material Procurement. Drainage and ROW to be staked in the field by Hillsborough County contractor.	N/A	10	0
ZAYO (3) 1-1/4" HDPE DUCTS E/W 144 CT FOC STA1078+70 48.6' LT To STA1082+05 44.0' LT	Remove FOC and place conduits out of service	Completion of all Zayo boring and cutover.	PHI	0	1
ZAYO 24"x36"x30" Hand-hole STA1082+05 63.2' LT	Place Hand Hole	Receipt of Final HC Plans and any needed approved permits/NTP Zayo Material Procurement. Drainage and ROW to be staked in the field by Hillsborough County contractor.	N/A	5	0
ZAYO 24"x36"x30" Hand-hole STA1082+05 44.0' LT	Remove Hand Hole	Completion of all Zayo boring and cutover.	PHI	0	1
ZAYO (3) 1-1/4" HDPE DUCTS E/W 144 CT FOC	Zayo contractor to bore 775', Place ZAYO (3) 1-1/4" HDPE DUCTS E/W 144 CT FOC to avoid conflict with	Receipt of Final HC Plans and any needed approved permits/NTP Zayo Material Procurement.	N/A	10	0

Hillsborough County	County Road: 672	Plans Dated: 06/12/2026
CIP Number: 69647.000	Project Name: US 41 to Covington Garden Drive	
Utility Agency/Owner (UAO):	Zayo Group LLC	

STA1082+05 63.2' LT To STA1089+80 65.3' LT	proposed drainage. 4' to 9' approximate depth	Drainage and ROW to be staked in the field by Hillsborough County contractor.			
ZAYO (3) 1-1/4" HDPE DUCTS E/W 144 CT FOC STA1082+05 44.0' LT To STA1089+80 65.3' LT	Remove FOC and place conduits out of service	Completion of all Zayo boring and cutover.	**PHI**	0	1
ZAYO (3) 1-1/4" HDPE DUCTS E/W 144 CT FOC STA1089+80 65.3' LT To STA1097+90 85.7' LT	Zayo contractor to bore 820', Place ZAYO (3) 1-1/4" HDPE DUCTS E/W 144 CT FOC to avoid conflict with proposed drainage. 4' to 7' approximate depth	Receipt of Final HC Plans and any needed approved permits/NTP Zayo Material Procurement. Drainage and ROW to be staked in the field by Hillsborough County contractor.	**N/A**	10	0
ZAYO (3) 1-1/4" HDPE DUCTS E/W 144 CT FOC STA1089+80 65.3' LT To STA1097+90 85.7' LT	Remove FOC and place conduits out of service	Completion of all Zayo boring and cutover.	**PHI**	0	1
ZAYO (3) 1-1/4" HDPE DUCTS E/W 144 CT FOC STA1098+58 88.4' LT To STA1098+82 91.3' LT	Adjust vertically as needed.	Construction of proposed drainage structure S-41	**PHI**	0	2
ZAYO 24"x36"x30" Hand-hole STA1101+65 101.9' LT	Place Hand Hole	Receipt of Final HC Plans and any needed approved permits/NTP Zayo Material Procurement. Proposed road entrance, drainage structure SD-3 and ROW to be staked in the field by Hillsborough County contractor.	**N/A**	5	0
ZAYO 24"x36"x30" Hand-hole STA1101+65 101.9' LT	Remove Hand Hole	Completion of all Zayo boring and cutover.	**PHI**	0	1